

Grantee: Sterling Heights, MI

Grant: B-08-MN-26-0012

April 1, 2010 thru June 30, 2010 Performance Report

Grant Number:

B-08-MN-26-0012

Obligation Date:

03/25/2009

Grantee Name:

Sterling Heights, MI

Award Date:**Grant Amount:**

\$2,454,961.00

Contract End Date:**Grant Status:**

Active

Review by HUD:

Reviewed and Approved

QPR Contact:

Stephanie Burgess

Disasters:**Declaration Number**

NSP

Narratives**Areas of Greatest Need:**

AREAS OF GREATEST NEED To determine the areas of greatest need, the City first located the areas in the city that qualified under the "low-, moderate- and middle-income" (LMMI) criteria. Since all of the funds made available under Neighborhood Stabilization Program are to be used with respect to individuals and families whose incomes do not exceed 120% of area median income, it would not be an efficient use of time to evaluate an area of the City that was not LMMI eligible. As the next step the City evaluated each LMMI area using the criteria required under Title III of Division B of the Housing and Economic Recovery Act. One census tract located in the City topped both of the data sets but was not included as an area of greatest need. Tract number 2313 (including all block groups), which boundaries run from Fourteen Mile Road to Eighteen Mile Road and Mound to Van Dyke is a primarily industrial and commercial area and as a result excluded from the City's target areas. The 2000 Census indicated that there are 96 households in tract 2313. However, all of these properties are now considered non-conforming. The City does not want to use NSP funds to encourage continued residential use of non-conforming properties. In addition, many of the residential properties located in tract 2313 have been purchased by the owners of the adjacent industrial businesses and have been left vacant because they are located in an undesirable area. Three additional LMMI eligible tracts (tract 2312 block group 2; tract 2311 block group 4; and tract 2300 block group 1) were also excluded from consideration for the areas of greatest need because of a high percentage of apartment complexes, new senior living complexes, or commercial properties. The remaining LMMI eligible areas all had similar foreclosure related issues with abandonment risk scores ranging from 5 to 9; foreclosure rates between 5.34% and 7.05%; and percent of high cost loans from 14.78% to 24.74%. Since a high foreclosure rate did not guarantee a high abandonment score, or an increase in high cost loans all remaining LMMI eligible areas have been included in the designated areas of greatest needs. A map and a summary of the required criteria for each tract and block group included in the City's designated areas of greatest need have been included with the substantial amendment. DISTRIBUTION AND USES OF FUNDS Since the City's designated areas of greatest needs is quite broad, all NSP activities proposed by the City (listed below) will be limited to these areas. Limiting NSP activities to these areas should not prove to be problematic. Each area has an adequate amount of foreclosed homes that would be considered "modest housing", which would be compatible with any of the City's NSP activities. DEFINITIONS AND DESCRIPTIONS Definition of "blighted structure". Per Chapter 33: Nuisances; of the City's Code of Ordinances, property can meet any one of the following criteria to qualify a property as a "blighted structure". - Uninhabitable or useless structures. - Dwellings out of repair. - Partially completed structures. - Unprotected vacant buildings in residential areas.

Distribution and and Uses of Funds:

Definition of "affordable rents." At the present time the City does not propose undertaking any activities that will produce units of rental housing. If the City does undertake such an activity, the units produced would be required to be leased at or below Fair Market Rent (FMR) - The monthly rent, including the cost of utilities (except telephone), as established by HUD for units of varying sizes (by number of bedrooms), that must be paid in the housing market area to rent privately owned, existing, decent, safe, and sanitary rental housing of modest (non-luxury) nature with suitable amenities. Periodical published in the Federal Register in accordance with 24 CFR part 888. This requirement would be enforced through deed restrictions and a lien in the amount of the total NSP investment in the project. The period of affordability would be based on the average per unit investment of NSP funds according to the following schedule: Affordability Period for Rental Units Amount of NSP Funds Invested Per Rental Unit Affordability Period Less Than \$15,000 5 Years \$15,000 to \$40,000 10 Years Greater Than \$40,000 15 Years Describe how the grantee will ensure continued affordability for NSP assisted housing. The City of Sterling Heights will adopt the HOME program standards for ensuring continued affordability. If a property is assisted with NSP funds and is sold during the affordability period, resale or recapture provisions will apply. All NSP activities currently proposed by the City will be subject to a recapture provision. The length of the affordability period will depend on the amount of the NSP investment in the property. The table below provides the affordability period required based on the NSP investment. The amount of the NSP investment will be treated as a loan and secured by a second lien on the property. The amount of the NSP funds to be recaptured may be reduced on a pro-rata basis for the time the homeowner has owned and occupied the housing measured against the required affordability period as allowed under 24 CFR 92.254(a)(5)(ii)

(A)(2). In the event that the home is sold and the net proceeds are not sufficient to recapture the full NSP investment (or a reduced amount as allowed under 24 CFR 92.254(a)(5)(ii)(A)(2)) plus enable the homeowner to recover the amount of the homeowner's down payment and any capital improvement investment made by the owner since purchased, the city may share the net proceeds as allowed under 24 CFR 92.254(a)(5)(ii)(A)(3). During the affordability period the NSP housing must remain the family's principal residence. At the end of the affordability period the owner would be allowed to sell without restriction. Recaptured funds will be used for additional NSP eligible activities or returned to the Treasury as required by rules and regulations. Describe housing rehabilitation standards that will apply to NSP assisted activities. At minimum, all homes assisted with NSP funds will be brought into compliance with local ordinances, the Michigan Building Codes, and the International Property Maintenance Code. Lead based paint hazards will be addressed as required by HUD. **LOW INCOME TARGETING** The budget of \$613,740 for NSP activity NSP-03 was designated to meet the City's obligation to allocate at least 25% of its NSP funds for housing for families whose income does not exceed 50% AMI. The City will administer this activity unless a subrecipient is identified who will agree to abide by the NSP rules and regulations. The City also anticipates that NSP activity NSP-02, "Down Payment and Housing Rehabilitation" be utilized by families whose incomes do not exceed 50% AMI. The exact amount of funds will depend on the number of qualified eligible homebuyers. The City is prepared to adjust the budget for either activity in the event that one program proves more effective than the other in meeting its requirement. **ACQUISITIONS & RELOCATION** As a result of the City's aggressive Code Enforcement efforts it would be a rare occasion for a property to meet the criteria listed in the City's definition of a blighted structures as provided in response to question C (1). However, the City did include a minimal budget for demolition under NSP activity number NSP-05 in event that a "blighted property" was identified during the 18-month duration of this program. If a property were to be demolished the City expects to redevelop the property into housing for eligible LMMI families. The maximum number of units for demolition would be eight. **PUBLIC COMMENT** No public comment was received.

Definitions and Descriptions:

Low Income Targeting:

Acquisition and Relocation:

Public Comment:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$2,454,961.00
Total CDBG Program Funds Budgeted	N/A	\$2,454,961.00
Program Funds Drawdown	\$246,394.88	\$790,008.29
Obligated CDBG DR Funds	\$568,359.05	\$1,579,920.66
Expended CDBG DR Funds	\$0.00	\$348,969.50
Match Contributed	\$0.00	\$0.00
Program Income Received	\$40,169.72	\$40,169.72
Program Income Drawdown	\$40,169.72	\$40,169.72

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$368,244.15	\$0.00
Limit on Admin/Planning	\$245,496.10	\$36,442.47
Limit on State Admin	\$0.00	\$0.00

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

National Objective	Target	Actual
NSP Only - LH - 25% Set-Aside	\$613,740.25	\$1,289,968.81

Overall Progress Narrative:

In order to accelerate the obligation of the City's NSP funds, staff found it necessary to submit an amendment to HUD to reallocate funding from slow-moving activities.

An explanation and update of each of the approved Activities and the rationale for the substantial amendment follows below:

NSP-01 Administration: Funds are being used to reimburse the City for employee wages and costs related to the administration of all NSP activities. Thirty-eight percent of the available funds have been expended for this activity. The remainder of the funds will be expended by the March 20, 2013 expenditure deadline.

NSP-02 DPA/Rehab: This program was designed to provide down-payment and housing rehabilitation assistance to income eligible homebuyers to purchase vacant, foreclosed residential homes in designated target areas of the City of Sterling Heights. The original budget of \$800,000 was expected to provide assistance to 20 eligible homebuyers.

Over 300 applications have been distributed. Of the 67 applications that were submitted, only eight applicants successfully acquired a home through this program. Common barriers that limited the applicant's success include: 1) the applicant's inability to obtain a mortgage due to low credit scores or lack of income; and 2) bid competition from developers who have the ability to offer cash for the sale. Since removal of these barriers is outside the control of the City, staff is recommending a reduction to the funding allocated for this activity.

NSP-03 Acquisition/Rehab/Resale: Through the City's relationship with Macomb County Habitat for Humanity this activity has proven to be the most successful of the approved NSP activities. The barriers that exist for homebuyers under the NSP-03 DPA/Rehab program do not exist under this program.

NSP-02 DPA/Rehab Barrier #1: Applicant's inability to obtain a mortgage.
Habitat: No lender is required. Habitat provides the homebuyer with a no-interest mortgage.

NSP-02 DPA/Rehab Barrier #2: Bid competition from developers who have the ability to offer cash for the sale.
Habitat: The City and Habitat's offer to purchase is able to compete with a developer because a lender is not involved.

The City has been able to fund seven homes under this activity, five of which will be rehabilitated and sold through Habitat. Increasing the allocation to this activity will provide funding for 2 additional homes.

NSP-04 Acquisition/Redevelopment: Acquisition of an eligible commercial property for this activity is currently underway. Staff does not anticipate a need to revise the budget for this activity and expects all funds to be obligated by the deadline.

NSP-05 Demolition: None of the residential properties acquired with NSP assistance qualified for demolition. Therefore, staff is recommending a reduction to the budget for this activity. The funds remaining in the revised budget will be obligated for the demolition of the commercial property acquired by the City under NSP-04.

Considerable progress has been made in obligating funds since the amendment was approved and the City is on track to meet the obligation deadline.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
BCKT, Bucket Project	\$246,394.88	\$2,454,961.00	\$790,008.29

Activities

Grantee Activity Number: NSP-01

Activity Title: Administration

Activity Category:

Administration

Project Number:

BCKT

Projected Start Date:

09/29/2008

Activity Status:

Under Way

Project Title:

Bucket Project

Projected End Date:

07/30/2013

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

City of Sterling Heights

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$245,496.00
Total CDBG Program Funds Budgeted	N/A	\$245,496.00
Program Funds Drawdown	\$17,926.38	\$98,493.00
Obligated CDBG DR Funds	\$0.00	\$245,496.00
Expended CDBG DR Funds	\$0.00	\$36,442.47
City of Sterling Heights	\$0.00	\$36,442.47
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General NSP administration.

Location Description:

General NSP administration.

Activity Progress Narrative:

Funds obligated/drawn/expended for this activity are related to the costs required to administer the program.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$0.00
Total Other Funding Sources	\$0.00

Grantee Activity Number: NSP-02

Activity Title: Down Payment Assistance and Rehabilitation

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

BCKT

Projected Start Date:

04/01/2009

Activity Status:

Under Way

Project Title:

Bucket Project

Projected End Date:

06/30/2010

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Sterling Heights

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$336,173.43
Total CDBG Program Funds Budgeted	N/A	\$336,173.43
Program Funds Drawdown	\$55,913.57	\$206,535.58
Obligated CDBG DR Funds	\$51,474.65	\$258,630.17
Expended CDBG DR Funds	\$0.00	\$103,774.53
City of Sterling Heights	\$0.00	\$103,774.53
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Prior to consideration for assistance, potential homebuyers must attend 8 hours of homebuyer counseling which will be paid for through this activity. Funds allocated for this activity will be used to provide income eligible homebuyers with down payment and closing cost assistance to purchase a foreclosed or abandoned home. If necessary, the City may also elect to use NSP funds to "buy down" loans. Additional funds will be provided to bring the property up to the City's rehabilitation standards (see response to question C(4)). Only abandoned and foreclosed homes located in the City's designated areas of greatest needs are eligible for assistance under this program. The loan will be secured by a second lien for the amount of the NSP investment (down payment assistance + rehabilitation costs). The assistance the homebuyer receives from the City will be subject to recapture during the affordability period. The program will help to stabilize neighborhoods by encouraging homebuyers to be owner-occupants of abandoned and foreclosed homes. It will also provide the new homeowner with financial resources needed to make the homes safe for occupancy. To be eligible for assistance, the applicant's income cannot exceed 120% AMI. Households below 50% AMI are eligible to participate, but this activity is not specifically targeted to those households.

Location Description:

Only foreclosed or abandoned single family homes located in the City's designated areas of greatest need will be eligible for purchase through this program.

Activity Progress Narrative:

This program was designed to provide down-payment and housing rehabilitation assistance to income eligible homebuyers to purchase vacant, foreclosed residential homes in designated target areas of the City of Sterling Heights. The original budget of \$800,000 was expected to provide assistance to 20 eligible homebuyers.

Over 300 applications were distributed. Of the 67 applications that were submitted, only eight applicants successfully acquired a home through this program. One additional homebuyer did have a property under purchase agreement during this quarter, but at the time of this report the property had not closed.

Common barriers that limited the applicant's success include: 1) the applicant's inability to obtain a mortgage due to low credit scores or lack of income; and 2) bid competition from developers who have the ability to offer cash for the sale.

Funds were moved from this activity to NSP-03 for acquisition, rehab, and resale of housing to homebuyers whose income does not exceed 50% AMI. The application process for NSP-02 was closed upon reallocation of the funding.

# of Housing Units	This Report Period	Cumulative Actual Total / Expected
	Total	Total
	0	12/10

# of Households benefitting	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
	0	0	0	4/6	8/4	12/10	100.00

Activity Locations

Address	City	State	Zip
11800 Delvin (rehab completed)	Sterling Heights	NA	48313

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$0.00
Total Other Funding Sources	\$0.00

Grantee Activity Number: NSP-03

Activity Title: Acquisition/Rehab/Resale

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

BCKT

Project Title:

Bucket Project

Projected Start Date:

05/01/2009

Projected End Date:

06/30/2010

Completed Activity Actual End Date:

National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

City of Sterling Heights

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$1,289,968.81
Total CDBG Program Funds Budgeted	N/A	\$1,289,968.81
Program Funds Drawdown	\$163,366.16	\$467,286.18
Obligated CDBG DR Funds	\$229,313.59	\$777,308.68
Expended CDBG DR Funds	\$0.00	\$205,225.70
City of Sterling Heights	\$0.00	\$205,225.70
Match Contributed	\$0.00	\$0.00
Program Income Received	\$40,169.72	\$40,169.72
Program Income Drawdown	\$40,169.72	\$40,169.72

Activity Description:

The City of Sterling Heights will identify foreclosed and abandoned properties using lists of tax and mortgage foreclosures, local records, available HUD homes and neighborhood research. Only modest homes located in on of the City's areas of greatest need will be considered. Upon identification, properties will be acquired at a discounted rate from the current appraised value. Properties will be inspected and rehabilitated to the extent necessary to bring the home up to the City's rehabilitation standards (see City's response to question C(4)). All NSP funds associated with the project will be subject to recapture and secured through a second loan on the property. This activity has been designed to meet the low-income housing requirement for those with household incomes below 50% AMI. Homes will be sold at a discount to eligible 50% AMI households. The City will work with agencies such as the Macomb Homeless Coalition, Sterling Heights Housing Commission, or Habitat for Humanity to identify qualified homebuyers. All potential homebuyers under this program must attend 8 hours of homebuyer counseling which will be paid for through this NSP activity. Eligible homebuyers may also qualify for down-payment assistance through the City's NSP activity NSP-02, but must obtain a mortgage to cover the balance.

Location Description:

Only modest homes located in a designated area of greatest need will be considered for this activity.

Activity Progress Narrative:

Considerable progress was made during this quarter. Macomb County Habitat for Humanity successfully completed the rehabilitation on 44800 Brockton and the home was sold to an income eligible homebuyer. Two additional homes acquired by the City (11562 Erdmann) have been transferred to Habitat and construction is underway. The City also entered into purchase agreements for three additional homes.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	3	12/9

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	3	12/9

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households benefitting	3	0	3	12/9	0/0	12/9	100.00

Activity Locations

Address	City	State	Zip
34089 Tyler (acquired)	Sterling Heights	NA	48310
34591 Viceroy (acquired)	Sterling Heights	NA	48310
14205 Brandywine (acquired)	Sterling Heights	NA	48310

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$0.00
Total Other Funding Sources	\$0.00

Grantee Activity Number:	NSP-04
Activity Title:	Redevelop Demolished or Vacant Properties

Activity Category:

Acquisition, construction, reconstruction of public facilities

Activity Status:

Under Way

Project Number:

BCKT

Project Title:

Bucket Project

Projected Start Date:

05/01/2009

Projected End Date:

06/30/2010

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Sterling Heights

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$577,022.76
Total CDBG Program Funds Budgeted	N/A	\$577,022.76
Program Funds Drawdown	\$9,188.77	\$17,693.53
Obligated CDBG DR Funds	\$287,570.81	\$298,485.81
Expended CDBG DR Funds	\$0.00	\$3,526.80
City of Sterling Heights	\$0.00	\$3,526.80
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Under this activity the City will acquire and redevelop demolished or vacant properties located within the City's areas of greatest need. It is expected that the redevelopment will be in the form of new construction or a public facility. In the event that this activity results in new construction, sale of the new homes will be limited to households whose incomes do not exceed 120% AMI. Households below 50% AMI are eligible to participate, but this activity is not targeted to those households. As required with all housing activities, potential homebuyers must attend 8 hours of homebuyer counseling which will be paid for through this activity. The expected benefit to income-qualified persons will be access to modest, decent, and safe housing. Homebuyers may apply for down-payment assistance through NSP activity NSP-02 if purchasing a home provided under this activity. If this activity results in a public facility, the facility will provide an area benefit to households whose incomes do not exceed 120% AMI. Based on the budget for NSP-04, the activity is expected to produce four new homes for LMMI homebuyers or one new public facility.

Location Description:

Only demolished or vacant properties located in a designated area of greatest need will be considered for this activity

Activity Progress Narrative:

The City's offer to purchase (contingent upon the release of funds and environmental review) was accepted. During this quarter funds were used for an environmental assessment of the property, appraisal, and legal fees.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Non-business Organizations	0	0/0

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$0.00
Total Other Funding Sources	\$0.00

Grantee Activity Number: NSP-05

Activity Title: Demolition of Blighted Structures

Activity Category:

Clearance and Demolition

Project Number:

BCKT

Projected Start Date:

05/01/2009

Activity Status:

Planned

Project Title:

Bucket Project

Projected End Date:

06/30/2010

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Sterling Heights

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$6,300.00
Total CDBG Program Funds Budgeted	N/A	\$6,300.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
City of Sterling Heights	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Removal blighted structures through this activity will result in an area wide benefit. In addition the activity will benefit NSP income eligible households by demolishing unsafe structures that might otherwise be rented or sold to homebuyers that are unprepared financially to make the structure safe and sanitary. To be considered a "blighted structure" the property must meet one of the following criteria: · Uninhabitable or useless structures. In any area, the existence of any structure or part of any structure which, because of fire, wind or other natural disaster or physical deterioration, is no longer habitable, if a dwelling, nor useful for any other purpose for which it may have been intended. · Dwellings out of repair. In any area, a dwelling or the parts thereof that are not kept in good repair, including plumbing, heating, ventilating and electrical wiring. The roof shall be so maintained as not to leak and the rainwater shall be drained and conveyed therefrom through proper conduits into the sewerage system in accordance with plumbing regulations so as to avoid dampness in the walls and ceilings and unsanitary conditions. · Partially completed structures. In any area, the existence of any partially completed structure, unless the structure is in the course of construction in accordance with a valid and subsisting building permit issued by the city and unless such construction is completed within a reasonable time. · Unprotected vacant buildings in residential areas. In any area zoned for residential purposes, the existence of any vacant dwelling, garage or other outbuilding, unless such buildings are kept securely locked, windows kept glazed or neatly boarded up and otherwise protected to prevent entrance thereto by vandals. This activity will not be used to meet the low income housing requirement for those below 50% of area median income.

Location Description:

Specific locations to be determined on the basis need. However, only blighted structures located in the City's areas of greatest need will be demolished with NSP funds.

Activity Progress Narrative:

No activity to report through the period ending 6/30/2010.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$0.00
Total Other Funding Sources	\$0.00
